

31/12/2018 - 2018
Execution of work is going on.
FIELD INSPECTION REPORT

Date of Inspection : 02.12.2020	District: Malanada
Division : Harnaut	Length (km): 0.410 km
Name of the Road: Nagarnausa - Digawan road to Fazulapur	
Scheme/Programme: MAINTENANCE	
Package No.: MR-N/19-20/Harnaut/5	Road Id No.:
Status of the Project:	☒ Ongoing/ ☐ Completed/ ☐ Under Maintenance
Work is a case of:	☒ New Connectivity/ ☐ Up gradation/ ☐ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Remarks Laying and compaction of metal has been completed. Top surfacing along with the maintenance of C/D-work is to be done.

(Signature) 02.12.2020

NAME: RAVI KUMAR

DESIGNATION: Jr. Engineer