

FIELD INSPECTION REPORT

Date of Inspection: 03.12.2020		District: SARAN
Division: SONPUR		Length (km): 3.890
Name of the Road: MARAR - GURGAWAN		
Scheme/Programme: MAINTENANCE		
Package No :		Road ID No :
Status of The Project: ONGOING		
Work is a case of : Maintenance		
Sl.No	Parameters to be checked	Remarks
1	Pavement	
a)	Road Junction Condition	S
b)	Condition of Surfacing	S
c)	Riding Quality	S
d)	Road Camber	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	No
f)	Contraction Joints provided or not (CC Pavement)	No
g)	Compaction of Flank/slope & raincuts if any	No
2	Cross Drainage	
a)	Condition of head walls in Hume pipe Culverts including its painting	SRI
b)	Condition of Abutment & Wing Walls, Slab in RCC Culverts	SRI
c)	Condition of railings/slab/approach for Bridges	SRI
3	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Partially YES
4	Compliance History	
a)	Status of ATR's any others	NO

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	

NAME:- RAJEEV RANJAN KUMAR
DESIGNATION: JUNIOUR ENGINEER

PARSA

Signature  03/12/2020
JE