

FIELD INSPECTION REPORT

Date of Inspection :	03.12.2020	District:	Nalanda
Division :	Hargaut	Length (km):	4.40 km
Name of the Road:	NH30A to Badina more via Kaila		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition <i>SRI (Heavy Slope)</i>	S/U
b)	Condition of Surfacing <i>S</i>	S/U
c)	Riding Quality <i>S</i>	S/U
d)	Road Camber <i>S</i>	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. <i>NO</i>	Yes/No
f)	Contraction Joints provided or not (CC Pavement) <i>NO</i>	Yes/No
g)	Compaction of flank/slope & raincuts if any <i>NO</i>	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting <i>(parapet damage) SRI</i>	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts <i>parapet damage U</i>	S/SRI/U
c)	Condition of railings/slab/approach for Bridges <i>N/A</i>	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained <i>YES</i>	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	☒
Satisfactory but requires Improvement (SRI)	☒
Unsatisfactory (U)	☒

03.12.2020
(Signature)

NAME: RAVI KUMAR

DESIGNATION: Jr. Engineer