

FIELD INSPECTION REPORT

Date of Inspection :	03/12/2020	District:	Rohtas
Division :	R.W.D- Bikanerang	Length (km):	1.700 km
Name of the Road:	chausa canal service Road TO Sakhua		
Scheme/Programme:	MAINTENANCE	New Maintenance policy 2018	
Package No.:		Road Id No.:	1030/102020
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance New Policy.		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓Yes/No
f)	Contraction Joints provided or not (CC Pavement)	N.A Yes/No
g)	Compaction of flank/slope & raincuts if any	✓Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	N.A S/SRI/U
c)	Condition of railings/slab/approach for Bridges	N.A S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & stones/Pavement road markings are provided and maintained	200m ✓Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	No.

Overall Rating :

Satisfactory (S)	61
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

NAME:

Rajendra Pr. Singh

E.E

3/12/20
(Signature)