

FIELD INSPECTION REPORT

Date of Inspection : 3/12/20		District: Vishakhapatnam	
Division : H&PW		Length (km):	
Name of the Road: Mansurpur to Phulabari			
Scheme/Programme: MAINTENANCE		Road Id No.:	
Package No.:		Status of the Project: Ongoing Completed Under Maintenance ✓	
Work is a case of:		New Connectivity/Up gradation/ Maintenance	
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S	S
b)	Condition of Surfacing	S	S
c)	Riding Quality	S	S
d)	Road Camber	S	S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes No	NA
f)	Contraction Joints provided or not (CC Pavement)	Yes No	
g)	Compaction of flank/slope & raincuts if any	Yes No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S	SRI
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S	SRI
c)	Condition of railings/slab approach for Bridges	S	SRI
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board km & 200 stones Pavement road markings are provided and maintained	✓	Yes No
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

(Signature)

NAME:

DESIGNATION:

[Handwritten Signature]