## FIELD INSPECTION REPORT

Date of Inspection:	2-12-2020	District: Samast fur		
Division: R.W.D.	salligh sarai	Length (km): 3.300 km		
Name of the Road: Manika M. school to Manika Village to Subshachold				
Scheme/Programme:	MAINTENANCE	MR old .		
Package No.:		Road Id No.:		
Status of the Project:	Ongoing/Completed/Under Maintenance			
Work is a case of:	New Connectivity/U	Jp gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks	10 C. S. C.
i.,	Pavement		
a)	Road Junction condition	S/U	]_
b)	Condition of Surfacing	S/U	] -
c)	Riding Quality	S/U	] -
d)	Road Camber	S/U	3
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	
g)	Compaction of flank/slope & raincuts if any	Yes/No	5
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	
c)	Condition of railings/slab/approach for Bridges	S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No	
4.	Compliance History	No	
a)	Status of ATR's & any others		

Overall Rating

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

(Signature)

NAME: Awid meseur DESIGNATION: JE