

FIELD INSPECTION REPORT

Date of Inspection : 03.12.2020		District: Sheikhpura
Division : Sheikhpura		Length (km): 3.500 km
Name of the Road: Sheikhpura - Sikandara Path To Siyari Path		
Scheme/Programme: MAINTENANCE		
Package No.:		Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No Road Furniture km Stone / 200m stone not found
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	✓
Unsatisfactory (U)	

(Signature) 3.12.2020

NAME: PANKAJ KUMAR

DESIGNATION: JE