

FIELD INSPECTION REPORT

Date of Inspection :	4/12/20	District:	Udaipur
Division :	Haziro to Hazipur	Length (km):	2.65 km
Name of the Road:	Haziro to Thitkai		
Scheme/Programme:	MAINTENANCE (MN)		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing Completed/Under Maintenance <i>ongoing</i>		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S <i>ongoing</i>
b)	Condition of Surfacing	S <i>S</i>
c)	Riding Quality	S <i>S</i>
d)	Road Camber	S <i>S</i>
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes No
f)	Contraction Joints provided or not (CC Pavement)	Yes No } <i>NA</i>
g)	Compaction of flank/slope & raincuts if any	Yes No <i>Yes</i>
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S SRI
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S SRI
c)	Condition of railings/slab/approach for Bridges	S SRI
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones Pavement road markings are provided and maintained	Yes No <i>ongoing</i>
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

- ☒ Satisfactory (S)
☐ Satisfactory but requires Improvement (SRI)
☐ Unsatisfactory (U)

S


 (Signature)
AC

NAME:

DESIGNATION: