

FIELD INSPECTION REPORT

Date of Inspection :	02/12/2020	District:	Nalandy
Division :	HILSA	Length (km):	1.332
Name of the Road:	Panchayat Tamulur Kurnichalgay		
Scheme/Programme:	MAINTENANCE	Damper road to Sarisasa	
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks	
1. Pavement			
a)	Road Junction condition	} Poth filling and patches work in progress	S/U
b)	Condition of Surfacing		S/U
c)	Riding Quality		S/U
d)	Road Camber		S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	}	Yes/No
f)	Contraction Joints provided or not (CC Pavement)		Yes/No
g)	Compaction of flank/slope & raincuts if any		Yes/No
2. Cross Drainage			
a)	Condition of head walls in Hume pipe culverts including its painting		S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts		S/SRI/U
c)	Condition of railings/slab/approach for Bridges		S/SRI/U
3. Road Furniture			
a)	Whether sign boards/informatory/cautionary Board/km & stones/Pavement road markings are provided and maintained	200m	Yes/No
4. Compliance History			
a)	Status of ATR's & any others	- Nil -	

Overall Rating :

Satisfactory (S)	3
Satisfactory but requires Improvement (SRI)	1
Unsatisfactory (U)	1

ANDAM KUMAR
NAME:

(Signature)