FIELD INSPECTION REPORT

ision : me of th	Biharshamif Length (km): 0-300 kg. de Rond: Khare Blaha to Sinathy	
-	ogramme: MAINTENANCE 3054 MR Class I	
ckage N		
	he Project: Ongoing/Completed/Under Maintenance	
ork is a	case of: New Connectivity/Up gradation/ Maintenance	
l. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
c)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	g S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slah/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200 stones/Pavement road markings are provided and maintained	m Yes/No
7.4.	Compliance History	7
E)	Status of ATR's & any others	

Overall Rating

Satisfactory (S)	-
Satisfactory but requires Improvement (SRI)	SMA
Unsatisfactory (U)	

(Signature)

NAME: Arvival Kumar

DESIGNATION: JUNIOR ENGINEET