## FIELD INSPECTION REPORT

	pection: pt-12-2020 District: Halanda	
vision:	B) hardland Length (km): 3.00 KM	tog N
	ne Ronal: Repair of social from 14 Deep Nagar to bk	aring of 1
	in: MAINTENANCE 3054 MR Class I	****
ickage l	the Project: Ongoing/Completed/Under Maintenance	
	case of: New Connectivity/Up gradation/ Maintenance	
SI. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Rond Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
c)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200r stones/Pavement road markings are provided and maintained	n Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating

Satisfactory (S)
Satisfactory but requires Improvement (SRI)
Unsatisfactory (U)

(Signature)

NAME: Arvind Komer

DESIGNATION: J. & .

Scanned with CamScanner