

FIELD INSPECTION REPORT

Date of Inspection :	04-12-2020	District:	Gopalganj
Division :	R.W.D Gopalganj-1	Length (km):	14.960 KM
Name of the Road:	Tala Sipaya to Pakri		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	✓
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance ✓		

SL No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U (S)
b)	Condition of Surfacing	S/U (U)
c)	Riding Quality	S/U (U)
d)	Road Camber	S/U (S)
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No Yes
g)	Compaction of flank/slope & raincuts if any	Yes/No No raincut
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U (S)
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U NA
c)	Condition of railings/slab/approach for Bridges	S/SRI/U NA
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No Yes
4.	Compliance History	
a)	Status of ATR's & any others	No ATR

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	(U)

NAME: Ajay Kumar J B

DESIGNATION: Executive Engineer

(Signature)
04/12/2020