

FIELD INSPECTION REPORT

Date of Inspection :	4/12/2020	District:	Gopalganj
Division :	Gopalganj-1	Length (km):	10.50
Name of the Road:	Kanhua to Bhatua		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	VS/U	(S)
b)	Condition of Surfacing	S/V	(U)
c)	Riding Quality	S/V	(U)
d)	Road Camber	VS/U	(S)
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	(No)
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	N.A.
g)	Compaction of flank/slope & raincuts if any	Yes/No	(Yes)
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	(U)
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	VS/SRI/U	(S)
c)	Condition of railings/slab/approach for Bridges	VS/SRI/U	(S)
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No	(Yes)
4.	Compliance History		
a)	Status of ATR's & any others		NO ATR

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	(U)

[Signature]
4/12/2020
JE

[Signature]
5/12/2020
AE

[Signature]
5/12/2020
(Signature)

NAME: Ajay Kumar Tiwari

DESIGNATION: Executive Engineer