

FIELD INSPECTION REPORT

Date of Inspection:-	5.12.20	District:-	Sheohar.
Division:-	RWD, Works Div. Sheohar	Length (km):-	1.730 km
Name of the Road:-	Basant Path to Pipzani Purnaraj		
Scheme/Programme:-	MAINTENANCE		
Package No.:-		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance ✓		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S/U	
b)	Condition of Surfacing	S/U	
c)	Riding Quality	S/U	
d)	Road Camber	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	
g)	Compaction of flank/slope & raincuts if any	Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	
b)	Condition of Abutments & Wing walls, Slab in RCC culverts	S/SRI/U	
c)	Condition of railing/slab/approach for bridges	S/SRI/U	
3.	Road Furniture		
a)	Whether sing board/informatory/cautionary Board/ Km & 200m stones/Pavement road marking are provided and maintained	Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others		

work is under tender disposal.

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Name:- vinit kumar singh

(Signature) 5/12/20

DESIGNATION:- A.E