


FIELD INSPECTION REPORT

Date of Inspection : - 3/12/2020		District : - Nalanda
Division : - H/1/CA		Length (km) : - 11.08 km
Name of the Road : - Hills to Peribansigha via Chiksaure		
Scheme/Programme : MAINTENANCE		
Package No. :		Road Id No. :
Status of the Project : Ongoing/Completed/Under Maintenance		
Work is a case of : New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	



This Road is transferred to R.C.D previously and now constructed by R.C.D.

Signature
3/12/2020
AE

NAME: Ganesha Kumar