

FIELD INSPECTION REPORT

Date of Inspection : 03-12-2020		District: NALANDA	
Division : HILSA		Length (km): 0.450 K.M.	
Name of the Road: RASULLA TO DHANAWAN		MAINTENANCE	
Scheme/Programme: MAINTENANCE		Road Id No.:	
Package No.:		UNDER MAINTENANCE	
Status of the Project: Ongoing/Completed/Under Maintenance			
Work is a case of: New Connectivity/Up gradation/ Maintenance			
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement	✓ S/U	
a)	Road Junction condition	✓ S/U	
b)	Condition of Surfacing	✓ S/U	
c)	Riding Quality	✓ S/U	
d)	Road Camber	✓ S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No N/A	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No N/A	
g)	Compaction of flank/slope & raincuts if any • •	Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U ✓ N/A	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U ✓ N/A	
c)	Condition of railings/slab/approach for Bridges	S/SRI/U, NA	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others	N/A	

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

03/12/2020
(Signature)

NAME: BRAJESH KUMAR, A.E.R.W.D. HILSA