

FIELD INSPECTION REPORT

wbm inputs

Date of Inspection :	2.12.20	District:	Rohas
Division :	RWD Bikaner	Length (km):	2.80 km
Name of the Road:	Buxer Canal to Dandliha Road		
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	1030/00 1038
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Upgradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement	S/U	
a)	Load Junction condition	S/U	
b)	Condition of Surfacing (wbm inputs)	S/U	
c)	Riding Quality	S/U	
d)	Road Camber	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	
g)	Compaction of flank/slope & raincuts if any	Yes/No	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U	
c)	Condition of railings/slab/approach for Bridges	S/SRI/U	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & stones/Pavement road markings are provided and maintained	200m Yes/No	
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

[Signature]
21/12/20
(Signature) J.E.

NAME: Rajeshwar Prasad Singh