

FIELD INSPECTION REPORT

Date of Inspection : 5/12/20	District: Jamul
Division : Jamul	Length (km): 3.5 km
Name of the Road: Sikandra laichisarai PWD road TO Khardih Tal Sakarsa missing km	
Scheme/Programme:	MAINTENANCE
Package No.:	Road Id No.: 20804100846
Status of the Project:	Ongoing/Completed/Under Maintenance
Work is a case of:	New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1	Pavement	
a)	Road Junction condition	S/U ✓
b)	Condition of Surfacing	S/U ✓
c)	Riding Quality	S/U ✓
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U ✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U N A
c)	Condition of railings/slab/approach for Bridges	S/SRI/U N A
3	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓
	Compliance History	
a)	Status of ATR's & any others	N/A

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	U

NAME:

DESIGNATION:

Signature
(S) Executive Engineer
RWD Works Division, Jamul