

# FIELD INSPECTION REPORT

|                                                                             |                                                        |
|-----------------------------------------------------------------------------|--------------------------------------------------------|
| Date of Inspection : 03/12/2020                                             | District: Arwal                                        |
| Division : Arwal                                                            | Length (km): 1.300 km                                  |
| Name of the Road: Kutha Kingar main path to Kithahi via Mathurapur Gangapur |                                                        |
| Scheme/Programme: MAINTENANCE                                               | 3054/MR (old m.p)                                      |
| Package No.:                                                                | Road Id No.: 10603100827                               |
| Status of the Project:                                                      | Ongoing/Completed/Under Maintenance under maintenance  |
| Work is a case of:                                                          | New Connectivity/Up gradation/ Maintenance upgradation |

| Sl. No. | Parameters to be checked                                                                                             | Remarks     |
|---------|----------------------------------------------------------------------------------------------------------------------|-------------|
| 1.      | <b>Pavement</b>                                                                                                      |             |
| a)      | Road Junction condition                                                                                              | ✓ S/U       |
| b)      | Condition of Surfacing                                                                                               | ✓ S/U       |
| c)      | Riding Quality                                                                                                       | ✓ S/U       |
| d)      | Road Camber                                                                                                          | ✓ S/U       |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | ✓ Yes/No    |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | ✓ Yes/No    |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | Yes/No ✓    |
| 2.      | <b>Cross Drainage</b>                                                                                                |             |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | ✓ S/SRI/U   |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U N/A |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U N/A |
| 3.      | <b>Road Furniture</b>                                                                                                |             |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | ✓ Yes/No    |
| 4.      | <b>Compliance History</b>                                                                                            |             |
| a)      | Status of ATR's & any others                                                                                         |             |

Overall Rating :

Satisfactory (S)  
Satisfactory but requires Improvement (SRI)  
Unsatisfactory (U)

S

NAME:

Sudama yadav

Sudama yadav  
03/12/2020  
J.F.  
(Signature)  
Kutha