

7

Under Progress

FIELD INSPECTION REPORT

Date of Inspection : 3/12/22		District: Aurangabad	
Division : Aurangabad		Length (km): 3.85 km	
Name of the Road: Basun Nabinagar Road to Simra Pusad			
Scheme/Programme: MAINTENANCE			
Package No.:		Road Id No.:	
Status of the Project: Ongoing/Completed/Under Maintenance			
Work is a case of: New Connectivity/Up gradation/ Maintenance			
Sl. No.	Parameters to be checked		Remarks
1.	Pavement		
a)	Road Junction condition	S	S/U
b)	Condition of Surfacing	S	S/U
c)	Riding Quality	S	S/U
d)	Road Camber	S	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.		Yes/No
f)	Contraction Joints provided or not (CC Pavement)		Yes/No
g)	Compaction of flank/slope & raincuts if any		Yes/No
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting		S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts		S/SRI/U
c)	Condition of railings/slab/approach for Bridges		S/SRI/U
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & stones/Pavement road markings are provided and maintained	200m	Yes/No
4.	Compliance History		
a)	Status of ATR's & any others		

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

S

(Signature)

Vijayeshwar Kumar Singh