

FIELD INSPECTION REPORT

Date of Inspection : - 02/12/20		District: - Arany	
Division : - R.M.D (W) Div. F.B.V		Length (km): - 4.320 km	
Name of the Road: - Rangam Farbergan road to Ranipur			
Scheme/Programme:		MAINTENANCE	
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance	
Work is a case of:		New Connectivity/Up gradation/ Maintenance	
Sl. No.	Parameters to be checked		Remarks
1.	Pavement		
a)	Road Junction condition	— ongoing	S/U
b)	Condition of Surfacing	— "	S/U
c)	Riding Quality	— "	S/U
d)	Road Camber	— "	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. —		Yes/No
f)	Contraction Joints provided or not (CC Pavement) —		Yes/No
g)	Compaction of flank/slope & raincuts if any — ongoing		Yes/No
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting —		S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts — ongoing		S/SRI/U
c)	Condition of railings/slab/approach for Bridges — ongoing		S/SRI/U
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained — ongoing		Yes/No
4.	Compliance History		
a)	Status of ATR's & any others		NO

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	

NAME:

(Signature)

[Signature]
02/12/20