

# FIELD INSPECTION REPORT

Date of Inspection : 04-12-20	District: Gopalganj
Division : RWD Gopalganj	Length (km): 6-600
Name of the Road: Harkhua to Ramchandarapur Path	
Scheme/Programme: MAINTENANCE	
Package No.:	Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance	
Work is a case of: New Connectivity/Up gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	<b>Pavement</b>	
a)	Road Junction condition	S/U (S)
b)	Condition of Surfacing	S/U (U)
c)	Riding Quality	S/U (U)
d)	Road Camber	S/U (S)
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No Yes
f)	Contraction Joints provided or not (CC Pavement)	Yes/No Yes
g)	Compaction of flank/slope & raincuts if any	Yes/No Satisfactory
2.	<b>Cross Drainage</b>	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U (U)
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U NA
c)	Condition of railings/slab/approach for Bridges	S/SRI/U NA
3.	<b>Road Furniture</b>	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No Yes
4.	<b>Compliance History</b>	
a)	Status of ATR's & any others	No ATR

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	U

NAME: Ajay Kumar Tiwari

DESIGNATION: Executive Engineer

(Signature)  
04/12/2020