

FIELD INSPECTION REPORT

Date of Inspection : 02/12/2020	District: Sheikhpura	
Division : Sheikhpura	Length (km): 5.750 km	
Name of the Road: TDI to Champur		
Scheme/Programme: MAINTENANCE		
Package No.:	Road Id No.:	
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/Up gradation/ Maintenance		
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	✓ S/U
a)	Road Junction condition	S/U ✓
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No NA →
f)	Contraction Joints provided or not (CC Pavement)	Yes/No NA →
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U NA →
c)	Condition of railings/slab/approach for Bridges	S/SRI/U NA →
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	—

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	—

SM
02/12/2020
(Signature)

NAME: SANGRAM HEMBRUM

DESIGNATION: A.E.