

FIELD INSPECTION REPORT

Date of Inspection : 04-12-20		District: Gopalganj	
Division : RWD Gopalganj-1		Length (km): 2.50 KM	
Name of the Road: Keshopur to Village Ohysahar to Pithori Road			
Scheme/Programme:		MAINTENANCE	
Package No.:		Road Id No.:	
Status of the Project:		Ongoing/Completed/Under Maintenance ✓	
Work is a case of:		New Connectivity/Up gradation/ Maintenance ✓	
Sl. No.	Parameters to be checked	Remarks	
1.	Pavement		
a)	Road Junction condition	S/U (S)	
b)	Condition of Surfacing	S/U (S)	
c)	Riding Quality	S/U (S)	
d)	Road Camber	S/U (S)	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No Yes	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No Yes	
g)	Compaction of flank/slope & raincuts if any	Yes/No Satisfactory	
2.	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U (S)	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U HA	
c)	Condition of railings/slab/approach for Bridges	S/SRI/U HA	
3.	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No Yes	
4.	Compliance History		
a)	Status of ATR's & any others	No ATR	

Overall Rating :

Satisfactory (S)	(S)
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

NAME: Ajay Kumar Tiwari

DESIGNATION: Executive Engineer

(Signature)
6/12/20