TEMPER PROCESS

FIELD INSPECTION REPORT

Date of Inspection: 04.12.2020 Division: Belsanol.			Length (km): 1.98 Km,		
ame of	the Road:		Bengahi		
	Programme:	MAINTENANCE			
Package No.:			Road Id No.:		
		Ongoing/Completed/Under Maintenance TENSER PROC			
Vork is	a case of:	New Connectivity/U	p gradation/ Maintenance	•	
SI. No.	Parameters to be checked			Remarks	
1.	Pavement				
a)	Road Junction condition			S/U	
b)	Condition of Surfacing			S/U	
c)	Riding Quality			S/U	
d)	Road Camber			S/U	
c)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.				
f)	Contraction Joints provided or not (CC Pavement) Yes/No				
g)	Compaction of flank/slope & raincuts if any			Yes/No	
2.	Cross Drainage				
a)	Condition of head walls in Hume pipe culverts including its painting			S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts			S/SRI/U	
c)	Condition of railings/slab/approach for Bridges			S/SRI/U	
3.	Road Furniture				
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained				
4.	Compliance History			4	
a)	Status of ATR's & any others				

Overall Rating

	•
Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Julib (Signature)

NAME: Slymb Ahmad DESIGNATION: Junior Engineer