

# FIELD INSPECTION REPORT

Date of Inspection:	05.12.2020	District:	Darbhanga.
Division:	RND WMS (Div) Darbhanga-2	Length(Km):	1.70 Km.
Name of Road:	To2 to Birdipur.		
Scheme/Programme:	Maintenance MR-3054 (New Maint. pol (CY-2018)).		
Package No.	✓	Road Id No.	—
Status of the Project:	Ongoing/Completed/ Under Maintenance —		
Work is a case of :	New Connectivity/Up gradation/ Maintenance ✓		
S No.	Parameters to be Checked	Remarks	
<b>1</b>	<b>Pavement</b>		
a)	Road Junction condition	S/U	
b)	Condition of Surfacing	S/U	
c)	Riding Quality	S/U	
d)	Road Camber	S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	Yes/No	
g)	Compaction of flank /slope & raincuts if any	Yes/No	
<b>2</b>	<b>Cross Drainage</b>		
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U	
b)	Condition of Abutment & Wing walls , Slabs in RCC culverts	S/SRI/U	
c)	Condition of railing /slabs/ approach for Bridges	S/SRI/U	
<b>3</b>	<b>Road Furniture</b>		
a)	Whethersign boards/ informatory/ cautionary Board / Km & 200m stones/ Pavement road markings are provided and maintained	Yes/No	
<b>3</b>	<b>Compliance History</b>		
a)	Status of ATR's & any others		
Overall Rating:			
Satisfactory (S)		"S" *	
Satisfactory but requires Improvement (SRI)			
Unsatisfactory (U)			

Name: KUMAR CHANDRAT  
Designation: ASTO. ENGINEER.

(Signature)  
सहायक अभियन्ता  
सिंहबाड़ा कार्य विभाग  
कार्य अवर प्रमंडल, सिंहबाड़ा

- \*1. Date of agreement is 28.08.2020.
2. In the mean while, submergence & flow of flood water in year 2019-20 occurred for which the pavement was badly damaged.
3. Revised estimate for such road has been sent to HO for necessary ref.