

FIELD INSPECTION REPORT

Date of Inspection: 08.12.2020	District: SUPAUL
Division: TRIVENIGANT	Length (km): 2.890 KM
Name of the Road: GURIA LO 22	To DAS TOIA GURIA
Scheme/Programme: MAINTENANCE	
Package No.:	Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance	
Work is a case of: New Connectivity/Up gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No NA
f)	Contraction Joints provided or not (CC Pavement)	Yes/No NA
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/ NA
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/ NA
c)	Condition of railings/slab/approach for Bridges	S/SRI/ NA
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No NA
4.	Compliance History	
a)	Status of ATR's & any others	NA

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

S

NAME:

(Signature)

08.12.2020

AE

VIKAS K