

FIELD INSPECTION REPORT

Date of Inspection : 04.12.2020		District: Saran
Division : Sonpur		Length (km): 5.66
Name of the Road: Daryabur to Rampur Anant		
Scheme/Programme: MAINTENANCE		
Package No.:		Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance		
Work is a case of: New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition <i>The work not started</i>	S/U ✓
b)	Condition of Surfacing <i>due to flood</i>	S/U ✓
c)	Riding Quality	S/U ✓
d)	Road Camber	S/U ✓
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	Yes/No ✓
g)	Compaction of flank/slope & raincuts if any	Yes/No ✓
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U ✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U ✓
c)	Condition of railings/slab/approach for Bridges	S/SRI/U ✓
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No ✓
4.	Compliance History	
a)	Status of ATR's & any others	NO

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	U

High
04.12.20
(Signature)

NAME: *Sudhir K. Singh*
DESIGNATION: *A.E.*
Saripur