

# FIELD INSPECTION REPORT

| Date of Inspection :   |  | District: <i>Bagusari</i>                            |
|--|--|--|
| Division : <i>Bali</i>   |  | Length (km): <i>3.190</i>                            |
| Name of the Road: <i>NH 9150 Awadh Jichut road Sanku poschim tal</i> |  |  |
| Scheme/Programme:  |  | MAINTENANCE  |
| Package No.:   |  | Road Id No.: <i>32010608076</i>                      |
| Status of the Project:   |  | Ongoing/Completed/Under Maintenance                  |
| Work is a case of:   |  | New Connectivity/Up gradation/ Maintenance <i>NA</i> |
| Sl. No.  | Parameters to be checked   | Remarks  |
| 1.   | <b>Pavement</b>  |  |
| a)   | Road Junction condition  | S/U  |
| b)   | Condition of Surfacing   | S/U  |
| c)   | Riding Quality   | S/U  |
| d)   | Road Camber  | S/U  |
| e)   | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No   |
| f)   | Contraction Joints provided or not (CC Pavement)   | Yes/No   |
| g)   | Compaction of flank/slope & raincuts if any  | Yes/No   |
| 2.   | <b>Cross Drainage</b>  |  |
| a)   | Condition of head walls in Hume pipe culverts including its painting   | S/SRI/U  |
| b)   | Condition of Abutment & Wing walls, Slab in RCC culverts   | S/SRI/U  |
| c)   | Condition of railings/slab/approach for Bridges  | S/SRI/U  |
| 3.   | <b>Road Furniture</b>  |  |
| a)   | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No   |
| 4.   | <b>Compliance History</b>  |  |
| a)   | Status of ATR's & any others   |  |

Overall Rating :

*Out of maintenance*

|   |  |
|---|--|
| Satisfactory (S)                            |  |
| Satisfactory but requires Improvement (SRI) |  |
| Unsatisfactory (U)                          |  |

*08.12.20*

(Signature)  
Executive Engineer  
RWD Works Division, Bali.

NAME:

DESIGNATION: