

FIELD INSPECTION REPORT

Date of Inspection : 08.12.2020 District: SUPAUL
 Division : TRIVENIGANJ Length (km): 3.230 km
 Name of the Road: Repair of Triveniganj Pratabganj PWD ROAD TO Gajham
 Scheme/Programme: MAINTENANCE
 Package No.: Road Id No.:
 Status of the Project: Ongoing/Completed/Under Maintenance
 Work is a case of: New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No NA
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	✓ S SRI/U
c)	Condition of railings/slab/approach for Bridges	✓ S SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No NA
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

'S'

(Signature)

08.12.2020

AE.

NAME: