

FIELD INSPECTION REPORT

Date of Inspection : 02-12-2020	District: SAMASTIPUR.
Division : SAMASTIPUR	Length (km): 5.68 KM
Name of the Road: ADHARPUR TO VIKRAMPUR BANDE CHOWK.	
Scheme/Programme:	MAINTENANCE ✓
Package No.:	Road Id No.: 32010100 829.
Status of the Project:	Ongoing/Completed/Under Maintenance
Work is a case of:	New Connectivity/Up gradation/ Maintenance

SL No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U S
b)	Condition of Surfacing	S/U U
c)	Riding Quality	S/U U
d)	Road Camber	S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No Yes
f)	Contraction Joints provided or not (CC Pavement)	Yes/No Yes
g)	Compaction of flank/slope & raincuts if any	Yes/No Yes
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U S
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U S
c)	Condition of railings/slab/approach for Bridges	S/SRI/U S
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No Yes
4.	Compliance History	
a)	Status of ATR's & any others	NA

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	SRI ✓
Unsatisfactory (U)	—

Santosh
04-12-2020

(Signature)

NAME: SANTOSH KUMAR THAKUR