

FIELD INSPECTION REPORT

Date of Inspection : 03.12.2020		District: Siran
Division : Sonbhat		Length (km): 7.23
Name of the Road: Deori to Katsa		
Scheme/Programme: MAINTENANCE		Road Id No.:
Package No.:		Status of the Project: Ongoing/Completed/Under Maintenance
Work is a case of:		New Connectivity/Up gradation/ Maintenance
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	S/U
a)	Road Junction condition	S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	S/SRI/U
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	Yes/No
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	ND
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U) - Due to Flood.	U

Sudhir
03-12-20
(Signature)

NAME: Sudhir K.V. Singh
DESIGNATION: A.E.
RWD, Works sub-div.
Dumraon