

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, ईमामगंज।

पत्रांक:- 1216

/ईमामगंज, दिनांक:- 18/11/2020.

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, ईमामगंज।

सेवा में,

अधीक्षण अभियंता,
ग्रामीण कार्य विभाग,
कार्य अंचल गया।

विषय:- वर्ष 2020-21 के बाढ़ में क्षतिग्रस्त पथों को मोटरेबूल करने हेतु किये गए कार्य के जांच के संबंध में।

प्रसंग :- भवदीय पत्रांक 2238 दिनांक 18.09.2020

महाशय,

उपरोक्त विषयक एवं प्रासंगिक पत्र के आलोक में वर्ष 2020 के बाढ़ में क्षतिग्रस्त पथों को मोटरेबूल करने हेतु कार्य प्रमंडल अंतर्गत जांच किया गया प्रतिवेदन निम्नवत् है :-

1. **नवादा कुंज रोड से मोहिउद्दीनपुर :-** पथ के 200 मीटर लंबाई में पथ का कटाव हो गया है, जिसमें मिट्टी, जीएसबी, Brick Bat, Empty Cement Bag एवं Hume Pipe डालकर आवागमन चालु कर दिया गया है।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल ईमामगंज

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Repair of Flood					
Damage in Newada, Kunj.					
Road to Mohuddipur.					
① Const of subgrade and cutting					

Should be at of Measurement -					
At CH	Nos	Length	width	Height	Qty
300 m	1	4.00	1.50	0.50	3.00 m ³
400 m	2	2.00	1.50	1.50	9.00
450 m	2	6.00	1.50	1.90	21.60
500 m	2	3.00	1.50	1.00	9.00
550 m	1	13.00	6.00	1.00	78.00
600 m	1	17.00	6.50	1.25	138.13
700 m	1	9.00	2.00	0.50	9.00
750 m	1	12.00	1.75	0.50	10.50
800 m	1	4.00	1.50	0.50	3.00
900 m	1	18.00	6.00	1.00	108.00
950 m	1	15.00	6.00	1.50	135.00
1000 m	1	16.50	2.00	1.50	49.50
1100 m	1	9.00	6.50	2.00	117.00

Continuation

प्रमाणित किया जाता है कि इस
भापी पुरस्कार में मशीन द्वारा
छपाई पृष्ठ 100 (एक सौ) मर है
जो श्री निरालेश कुमार, सहायक
अभियंता ग्रामीण कार्य विभाग,
कार्य उपर प्रमंडल नवारा के
नाम से निर्गत किया जाता है।
प्रिंक नं - 2237 है।

2.9.2020
Executive Engineer
RMD (W) Division
Nawada
[Signature]

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 2237 है।

Name of officer _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	Repair of Flood Damage				
	in W.R. Narada Weng Road				
	to Mchudalipur				
Agency -	Sd/- S. S. Kumar				
At CH	No.	Length	width	Height	Qty
1200	1	11.00	6.50	2.10	150.15
1350	1	26.50	6.50	2.00	344.50
1400	1	12.50	6.50	2.50	203.13
1450	1	9.00	6.00	2.50	135.00
1500m	1	21.00	6.50	3.50	477.75
					= 2001.26

② Emergent Repair by filling
beds holes in flood damaged
stretch after road making
do

At CH	No.	Length	width	Height	Qty
550m	1	13.00	3.75	0.600	29.25m
660m	1	17.00	3.75	0.600	38.25
700m	1	9.00	1.00	0.600	5.40
750m	1	12.00	0.50	0.500	3.00
900m	1	18.00	3.75	0.450	30.38
950m	1	15.00	3.75	0.600	33.75
1000m	1	16.50	0.75	0.600	7.43
1100m	1	9.00	3.80	0.450	15.39
1200m	1	11.00	3.75	0.500	20.63

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
At CH	No.	Length	width	Height	Qty
1350m	1	26.50	4.00	0.600	63.60m ³
1400m	1	12.50	3.75	0.600	28.13
1450m	1	9.00	3.75	0.600	20.25
1500m	1	21.00	7.00	0.500	73.50
					= 368.96m ³

③ Providing and laying reinforced
Cement concrete pipe NP 3 for
culverts on first class bedding
of granular material in single
— do —

600mm dia - $2.50 \times 3.00 = 7.50$ Rmt

1000mm dia - $2.50 \times 3.00 = 7.50$ Rmt

④ Providing & local sand filling
as per technical specifi- do —

Below Hume pipe —

$L \times 3.00 \times 7.50 \times 1.00 = 22.50$ m³

Both side of washed out portion

(At ch-900m) —

$2 \times 7.50 \times 1.50 \times 3.250 = 73.13$ m³

Both side of washed out portion

(At ch-1350m) —

$2 \times 7.50 \times 1.500 \times 3.500 = 78.75$ m³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Both side of washed out portion (At ch-1500m). —					
		2 x 7.50 x 1.500 x 3.00			= 67.50 m ³
					Total = 241.88 m ³

⑤ Supplying of empty cement Bag
as per specification — do —
96.75 m³ @ 25 No/m³ = 7015.00

⑥ Providing split Bamboo walling
of 2nd class of 85 mm to 100 mm
dia closely packed and
driven including fitting etc

6 x 10.00 = 6000 Nos

Amir
1/10/2020

J.E. Nawada

Amir
1/10/2020

2-10-2020
BE

Continuation

Continuation

Continuation

