

FIELD INSPECTION REPORT

Date of Inspection:	10/12/2020	District:	Darbhanga.
Division:	Darbhanga	Length(Km):	0.525
Name of Road:	Senkei p.w.D Road to Kuttia to a		
Scheme/Programme:	Maintenance		
Package No.		Road Id No.	
Status of the Project:	Ongoing/Completed/ Under Maintenance		
Work is a case of :	New Connectivity/Up gradation/.Maintenance		

MMGSY (SE)

S No.	Parameters to be Checked	Remarks
1	Pavement	
a)	Road Junction condition	S/U S
b)	Condition of Surfacing	S/U S
c)	Riding Quality	S/U S
d)	Road Camber	S/U S
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement	Yes Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No Yes
g)	Compaction of flank /slope & raincuts if any	Yes/No No
2	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S S/SRI/U
b)	Condition of Abutment & Wing walls , Slabs in RCC culverts	N/A S/SRI/U
c)	Condition of railing /slabs/ approach for Bridges	S/SRI/UN/A
3	Road Furniture	
a)	Whethersign boards/ informatory/ cautionary Board / Km & 200m stones/ Pavement road markings are provided and maintained	Yes Yes/No
3	Compliance History	
a)	Status of ATR's & any others	No
Overall Rating:		
Satisfactory (S)		
Satisfactory but requires Improvement (SRI)		SRI
Unsatisfactory (U)		

Approximately 25.0 m. road length is damaged due to current year flood.

Name:

Designation:

10/12/20

(Signature)

10/12/20