

# FIELD INSPECTION REPORT

|                                                               |                      |
|---------------------------------------------------------------|----------------------|
| Date of Inspection : 9-12-2020                                | District: Darbhanga  |
| Division : Darbhanga-1                                        | Length (km): 0.72 km |
| Name of the Road: 1023 to Badhai Tola Dighampour.             |                      |
| Scheme/Programme: MAINTENANCE                                 |                      |
| Package No.:                                                  | Road Id No.:         |
| Status of the Project: Ongoing/Completed/Under Maintenance    |                      |
| Work is a case of: New Connectivity/Up gradation/ Maintenance |                      |

| Sl. No. | Parameters to be checked                                                                                             | Remarks     |
|---------|----------------------------------------------------------------------------------------------------------------------|-------------|
| 1.      | <b>Pavement</b>                                                                                                      |             |
| a)      | Road Junction condition                                                                                              | S/U S       |
| b)      | Condition of Surfacing                                                                                               | S/U S       |
| c)      | Riding Quality                                                                                                       | S/U S       |
| d)      | Road Camber                                                                                                          | S/U S       |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No Yes  |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No Yes  |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | Yes/No Yes  |
| 2.      | <b>Cross Drainage</b>                                                                                                |             |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U SRI |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U SRI |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U     |
| 3.      | <b>Road Furniture</b>                                                                                                |             |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No No   |
| 4.      | <b>Compliance History</b>                                                                                            |             |
| a)      | Status of ATR's & any others                                                                                         |             |

Overall Rating :

|                                             |     |
|---------------------------------------------|-----|
| Satisfactory (S)                            |     |
| Satisfactory but requires Improvement (SRI) | SRI |
| Unsatisfactory (U)                          |     |

Note:- Road furniture painting required.

9/12/2020

(Signature)

NAME:

DESIGNATION: