

FIELD INSPECTION REPORT

Date of Inspection : 5/10/2020	District: Siwan.
Division : Siwan.	Length (km):
Name of the Road: PWD Road to Unge via Kusahare.	
Scheme/Programme: MAINTENANCE	
Package No.:	Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance	
Work is a case of: New Connectivity/Up gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	'S' S/U
b)	Condition of Surfacing	'S' S/U
c)	Riding Quality	'S' S/U
d)	Road Camber	'S' S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	N/A Yes/No
f)	Contraction Joints provided or not (CC Pavement)	N/A Yes/No
g)	Compaction of flank/slope & raincuts if any	N/A Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	N/A S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	N/A S/SRI/U
c)	Condition of railings/slab/approach for Bridges	N/A S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & stones/Pavement road markings are provided and maintained	200m Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	N/A

Overall Rating :

Satisfactory (S)	(S)
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Signature
5/10/2020
T.E