


FIELD INSPECTION REPORT

Inspection : 10.12.2023	District: Samastipur
Patni	Length (km): 1.162 km
the Road: Maniyar pur Chat to Yadav Tola.	
Programme: MAINTENANCE	MMGSY
No.:	Road Id No.:
the Project: Ongoing/Completed/Under Maintenance	
a case of: New Connectivity/Up gradation/ Maintenance	
Parameters to be checked	
Pavement	Remarks
Road Junction condition	✓
Condition of Surfacing	S/U
Riding Quality	✓
Road Camber	S/U
Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓
contraction Joints provided or not (CC Pavement)	Yes/No
ompaction of flank/slope & raincuts if any	✓
ross Drainage	Yes/No
ondition of head walls in Hume pipe culverts including its painting	✓
ndition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
ndition of railings/slab/approach for Bridges	S/SRI/U
id Furniture	
ether sign boards/informatory/cautionary Board/km & 200m es/Pavement road markings are provided and maintained	✓
pliance History	Yes/No
is of ATR's & any others	

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	


 10.12.2023
 (Signature)

Bind Kumar Jha.

AS: RWD, sub div - Vidyapati Nagar
 Div - Patni

Samsung Quad Camera