FIELD INSPECTION REPORT

| Date of Inspection: 0 | 7-12-2020 | District: Begusarei |
|----------------------------|---|--------------------------|
| Division: Manihand -Barker | | Length (km): 2.350 |
| Name of the Road: N | AND THE RESIDENCE OF THE PARTY | jakpur patt |
| Scheme/Programme: | | |
| Package No.: | | Road Id No.: 32010808025 |
| Status of the Project: | Ongoing/Completed/Under Maintenance | |
| Work is a case of: | New Connectivity/Up gradation/ Maintenance | |

| Sl. No. | . No. Parameters to be checked | | |
|---------|--|----------|--|
| 1. | Pavement | 1 | |
| a) | Road Junction condition | ~Ś/U | |
| b) | Condition of Surfacing | ~S/U | |
| c) | Riding Quality | -S/U | |
| d) | Road Camber | √S/U | |
| e) | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement. | Yes/No/ | |
| t) | Contraction Joints provided or not (CC Pavement) | Yes/No/ | |
| g) | Compaction of flank/slope & raincuts if any | _Yes/No | |
| 2. | Cross Drainage | | |
| a) | Condition of head walls in Hume pipe culverts including its painting | √S/SRI/U | |
| b) | Condition of Abutment & Wing walls, Slab in RCC culverts | √S/SRI/U | |
| c) | Condition of railings/slab/approach for Bridges | √S/SRI/U | |
| 3. | Road Furniture | | |
| а) | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No | |
| 4. | Compliance History | | |
| a) | Status of ATR's & any others | PO | |

Overall Rating :

| Satisfactory (S) | ٤ |
|---|---|
| Satisfactory but requires Improvement (SRI) | × |
| Unsatisfactory (U) | × |

(Signature)

NAME: SHRIKANT VIDYARTHY

DESIGNATION: JUNIOR ENVIREER