

# FIELD INSPECTION REPORT

|                        |                                            |              |            |
|------------------------|--------------------------------------------|--------------|------------|
| Date of Inspection :   | 11/12/20                                   | District:    | Barbhangga |
| Division :             | Barbhangga                                 | Length (km): | 1.00       |
| Name of the Road:      | L041 NH TO2 TO GAUSA                       |              |            |
| Scheme/Programme:      | MAINTENANCE ✓                              |              |            |
| Package No.:           |                                            | Road Id No.: |            |
| Status of the Project: | Ongoing/Completed/Under Maintenance        |              |            |
| Work is a case of:     | New Connectivity/Up gradation/ Maintenance |              |            |

| Sl. No. | Parameters to be checked                                                                                             | Remarks     |
|---------|----------------------------------------------------------------------------------------------------------------------|-------------|
| 1.      | Pavement                                                                                                             |             |
| a)      | Road Junction condition                                                                                              | S/U S U     |
| b)      | Condition of Surfacing                                                                                               | S/U S       |
| c)      | Riding Quality                                                                                                       | S/U U       |
| d)      | Road Camber                                                                                                          | S/U S       |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No Y    |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No Y    |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | Yes/No N    |
| 2.      | Cross Drainage                                                                                                       |             |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U SRI |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U N.A |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U N.A |
| 3.      | Road Furniture                                                                                                       |             |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No Y    |
| 4.      | Compliance History                                                                                                   |             |
| a)      | Status of ATR's & any others                                                                                         |             |

Overall Rating :

|                                             |     |
|---------------------------------------------|-----|
| Satisfactory (S)                            |     |
| Satisfactory but requires Improvement (SRI) | SRI |
| Unsatisfactory (U)                          |     |

Note: - Some Pot found to be rectified

11/12/2020  
Jee

11/12/20  
AL

(Signature)

NAME:

DESIGNATION: