

FIELD INSPECTION REPORT

Date of Inspection : 10.12.2020		District: Semashipur
Division : Patna		Length (km): 3.130 km
Name of the Road: Saran Yanjan Sadak to Kumbhari Patna Harkat		
Scheme/Programme: MAINTENANCE NAGARD Kanchari Jani Wali Patna		
Package No.:	Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance ✓	
Work is a case of:	New Connectivity/Up gradation/ Maintenance	
Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No ✓
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No ✓
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Arvind Kumar
10.12.2020

(Signature)

NAME: Arvind Kumar

DESIGNATION: AE, RWD, Subdiv. Vidyaapati nagar
Dist. Patna