FIELD INSPECTION REPORT

Date of Inspection :	11/12/20	District: furner	
Division: 19 ay'si		Length (km): 7.222 km	
Name of the Road:	Kananja to	Haskbulli	
Scheme/Programme:	MAINTENANCE		
Package No.:		Road Id No.:	
Status of the Project:	Ongoing/Completed/Under Maintenance		
Work is a case of:	New Connectivity/Up gradation/ Maintenance		

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	
b)	Condition of Surfacing	
c)	Riding Quality	
d)	Road Camber	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	
f)	Contraction Joints provided or not (CC Pavement)	
g)	Compaction of flank/slope & raincuts if any	
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	20.

Remark: work if in Brogress.

NAME: Sudmir Kumas

DESIGNATION: AE Dogusus.