

# FIELD INSPECTION REPORT

|                                                                             |                                            |
|-----------------------------------------------------------------------------|--------------------------------------------|
| Date of Inspection :                                                        | District:                                  |
| Division : <i>Jamshpvr</i>                                                  | Length (km): <i>1-000 km</i>               |
| Name of the Road: <i>S/R Baigalpur Panchyat Sarma tola to shivpur local</i> |                                            |
| Scheme/Programme: MAINTENANCE                                               | <i>Tanti tola via Mahadeo station.</i>     |
| Package No.:                                                                | Road Id No.: <i>20803708004</i>            |
| Status of the Project:                                                      | Ongoing/Completed/Under Maintenance        |
| Work is a case of:                                                          | New Connectivity/Up gradation/ Maintenance |

*(20-03-12)*

| Sl. No. | Parameters to be checked                                                                                             | Remarks |
|---------|----------------------------------------------------------------------------------------------------------------------|---------|
| 1.      | <b>Pavement</b>                                                                                                      |         |
| a)      | Road Junction condition                                                                                              | S/U     |
| b)      | Condition of Surfacing                                                                                               | S/U     |
| c)      | Riding Quality                                                                                                       | S/U     |
| d)      | Road Camber                                                                                                          | S/U     |
| e)      | Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.                         | Yes/No  |
| f)      | Contraction Joints provided or not (CC Pavement)                                                                     | Yes/No  |
| g)      | Compaction of flank/slope & raincuts if any                                                                          | Yes/No  |
| 2.      | <b>Cross Drainage</b>                                                                                                |         |
| a)      | Condition of head walls in Hume pipe culverts including its painting                                                 | S/SRI/U |
| b)      | Condition of Abutment & Wing walls, Slab in RCC culverts                                                             | S/SRI/U |
| c)      | Condition of railings/slab/approach for Bridges                                                                      | S/SRI/U |
| 3.      | <b>Road Furniture</b>                                                                                                |         |
| a)      | Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained | Yes/No  |
| 4.      | <b>Compliance History</b>                                                                                            |         |
| a)      | Status of ATR's & any others                                                                                         |         |

Overall Rating :

|                                             |           |
|---------------------------------------------|-----------|
| Satisfactory (S)                            | <i>NA</i> |
| Satisfactory but requires Improvement (SRI) |           |
| Unsatisfactory (U)                          |           |

*[Signature]*  
(Signature)

NAME: