

FIELD INSPECTION REPORT

Date of Inspection : 11.12.2020	District: Darbhanga.
Division : RWD W(Div) Darbhanga-2	Length (km): 1.400 KM.
Name of the Road: Ramchawra to Mishrauli Harizam Tola.	
Scheme/Programme: MAINTENANCE	MMGSY.
Package No.:	Road Id No.:
Status of the Project: Ongoing/Completed/Under Maintenance	
Work is a case of: New Connectivity/Upgradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	✓S/U
b)	Condition of Surfacing	✓S/U
c)	Riding Quality	✓S/U
d)	Road Camber	✓S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓Yes/No
g)	Compaction of flank/slope & raincuts if any	✓Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	✓S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U NA
c)	Condition of railings/slab/approach for Bridges	S/SRI/U NA
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	NA

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	—
Unsatisfactory (U)	—

NAME: Kumar Chandraj
DESIGNATION: Asst. Engineer.

कुमार चन्द्रज
11.12.2020
(Signature)
सहायक अभियन्ता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, सिंहबाड़ा