


FIELD INSPECTION REPORT

Date of Inspection : 12.12.2020		District : GAYA	
Division : Neemchak Bathani		Length (Km.) : 0.801	
Scheme/Programme:		MAINTENANCE L050 Atari Bathani Rd to manigra	
Package No. : BR-12-R-746		Road Id No. : → NA	
Status of the Project :		Ongoing/Completed/Under Maintenance	
Work is a case of :		New Connectivity/Up gradation/Maintenance	
Sl. No.	Parameters to be checked	Remarks	
1 Pavement			
a)	Road Junction condition	✓ S/U	
b)	Condition of Surfacing	S/U	
c)	Riding Quality	S/U	
d)	Road Camber	✓ S/U	
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No	
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No	
g)	Compaction of flank/slope & raincuts if any	✓ Yes/No	
2 Cross Drainage			
a)	Condition of head walls in Hume pipe culverts including its painting	✓ S/SRI/U	
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	NA	
c)	Condition of railings/slab/approach for Bridges	NA	
3 Road Furniture			
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No	
4 Compliance History			
a)	Status of ATR's & any others.	—	

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	—


 12.12.2020
 5.6