

FIELD INSPECTION REPORT

Date of Inspection : 11.12.2020	District: Darbhanga.
Division : RWD W(Niv) Darbhanga-2	Length (km): 0.585 KM.
Name of the Road: Toz to Chamanpura	
Scheme/Programme: MAINTENANCE	MMGSY
Package No.: _____	Road Id No.: _____
Status of the Project: Ongoing/Completed/Under Maintenance	
Work is a case of: New Connectivity/Up-gradation/ Maintenance	

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U NA
b)	Condition of Surfacing	S/U NA
c)	Riding Quality	S/U NA
d)	Road Camber	S/U NA
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No ✓
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U ✓
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	✓ Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	NA.

Overall Rating :

Satisfactory (S)	—
Satisfactory but requires Improvement (SRI)	SRI
Unsatisfactory (U)	—

NAME: Kumar Chandraj.
DESIGNATION: Asst. Engineer.

कुमार चन्द्रज
11.12.2020
(Signature)
सहायक अभियन्ता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, सिंहवाड़ा

* वर्ष 2019 एवं 2020 में आगी गैरकर बाढ़ के कारण पथ में निर्मित Hume pipe culvert, 5x-01 मग, क्षतिग्रस्त हो गया है एवं पथ के विभिन्न प्वांन्तों में rain cuts हो गया है।