

FIELD INSPECTION REPORT

Date of Inspection : 17.12.2020
 Division : Aurangabad District : Aurangabad
 Name of the Road : Bikaner to Baglo, Rly station via joint stone bridge Length (km): 3.708M
 Scheme/Programme : MAINTENANCE Road Id No.: N.W. Palway MK
 Package No.:
 Status of the Project : Ongoing/Completed/Under Maintenance
 Work is a case of: New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SR U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SR U
c)	Condition of railings/slab/approach for Bridges	S/SR U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Work in progress


 (Signature)

NAME: Pramod Kumar Bolyardh

DESIGNATION: J.E. A. band