

FIELD INSPECTION REPORT

Date of Inspection: 14/12/20		District: Aurangabad	
Division: Aurangabad		Length (km):	
Name of the Road: Dadar to Regular			
Scheme/Programme: MAINTENANCE			
Package No.:		Road Id No.: D. K. S. K.	
Status of the Project: Ongoing/Completed/Under Maintenance			
Work is a case of: New Connectivity/Up gradation/ Maintenance			

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & stones/Pavement road markings are provided and maintained	200m Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating

Satisfactory (S)

Satisfactory but requires Improvement (SRI)

Unsatisfactory (U)

(Signature)

NAME: