

FIELD INSPECTION REPORT

69

Date of Inspection: 09/12/2020

Division: Danapur District: Patna -

Name of the Road: Rambad to Patilga Length (km): 4.00 km

Scheme/Programme: MAINTENANCE

Package No.:

Status of the Project: Ongoing/Completed/Under Maintenance out of Maintenance

Work is a case of: New Connectivity/Up gradation/ Maintenance

Sl. No.	Parameters to be checked	Remarks
1.	Pavement	
a)	Road Junction condition	S/U
b)	Condition of Surfacing	S/U
c)	Riding Quality	S/U
d)	Road Camber	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes/No
g)	Compaction of flank/slope & raincuts if any	Yes/No
2.	Cross Drainage	
a)	Condition of head walls in Hume pipe culverts including its painting	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	S/SRI/U
3.	Road Furniture	
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes/No
4.	Compliance History	
a)	Status of ATR's & any others	

Overall Rating :

Satisfactory (S)	
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

out of maintenance

NAME:

DESIGNATION:

Binay Kumar Singh
TE/Cent.

3. Kumar
11.12.2020
(Signature)
A.E. Maner