


FIELD INSPECTION REPORT

Date of Inspection : 15/12/2020		District : GAYA	
Division : Neemchak Bathani		Length (Km. : 1.83 km)	
Scheme/Programme:		MAINTENANCE PMGSY (L080 KATOOX Road LOSI TO Gehuri)	
Package No. :		BR 12R-732	Road Id No. :
Status of the Project :		Ongoing/Completed/Under Maintenance	
Work is a case of :		New Connectivity/Up gradation/Maintenance	
Sl. No.	Parameters to be checked	Remarks	
1	Pavement		
a)	Road Junction condition	S	S/U
b)	Condition of Surfacing	S	S/U
c)	Riding Quality	S	S/U
d)	Road Camber	S	S/U
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	Yes	Yes/No
f)	Contraction Joints provided or not (CC Pavement)	Yes	Yes/No
g)	Compaction of flank/slope & raincuts if any	No	Yes/No
2	Cross Drainage		
a)	Condition of head walls in Hume pipe culverts including its painting	S	S/SRI/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	NA	S/SRI/U
c)	Condition of railings/slab/approach for Bridges	NA	S/SRI/U
3	Road Furniture		
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	Yes	Yes/No
4	Compliance History		
a)	Status of ATR's & any others.	NO ATR	

Overall Rating :

Satisfactory (S)	S
Satisfactory but requires Improvement (SRI)	
Unsatisfactory (U)	

Vijay Kumar Pandey
Assistant Engineer


15/12/20
AE