

FIELD INSPECTION REPORT

Date of Inspection: 14-12-2020		District: GAYA
Division: Nirmalchak Bathani		Length (Km.): 0.40
Scheme/Programme:		MAINTENANCE
Package No.:	Chaudhary to Borki	Road Id No.:
Status of the Project:		Ongoing/Completed/Under Maintenance
Work is a case of:		New Connectivity/Up gradation/Maintenance
Sl. No.	Parameters to be checked	Remarks
1	Pavement	✓ S/U
a)	Road Junction condition	✓ S/U
b)	Condition of Surfacing	✓ S/U
c)	Riding Quality	✓ S/U
d)	Road Camber	✓ Yes/No
e)	Whether free from defects such as visible cracks, exposed aggregates in case of CC Pavement.	✓ Yes/No
f)	Contraction Joints provided or not (CC Pavement)	✓ Yes/No
g)	Compaction of flank/slope & raincuts if any	
2	Cross Drainage	✓ S/SR/U
a)	Condition of head walls in Hume pipe culverts including its painting	NA S/SR/U
b)	Condition of Abutment & Wing walls, Slab in RCC culverts	NA S/SR/U
c)	Condition of railings/slab/approach for Bridges	
3	Road Furniture	✓ Yes/No
a)	Whether sign boards/informatory/cautionary Board/km & 200m stones/Pavement road markings are provided and maintained	
4	Compliance History	
a)	Status of ATR's & any others. ATR complies but not legible	

Overall Rating :

- Satisfactory (S)
- Satisfactory but requires Improvement (SR)
- Unsatisfactory (U)

Chhatrapati
14-12-2020
J.E